

## Lake Tomahawk Tennis Court Resurfacing Project Timeline

- 2009-08-04 Proposal submitted by S&S for \$14,900
- 2009-11-02 S&S begins work
- 2009-11-06 First Invoice from S & S (pd \$7000)
- 2009-11-23 Photos taken during ARMOR installation
- 2009-12-17 S&S completes work
- 2009-12-18 Second Invoice from S & S after completion of work (pd \$5000)
- 2009-12-18 Asheville area receives over 10 inches of snowfall
- 2010-03-23 Final invoice from S&S (pd \$2900)
- 2010-06-22 Meeting with S&S/Staff/BMTA over dead spot problems
- 2010-06-25 Letter received from Jim Spachman (S & S) stating that we should wait and see if the court "settles down"  
Statement from ARMOR accompanied letter from S&S.  
▪ "In Every Case, the problem has always corrected itself and does not reoccur year after year" ..... "Time has always solved the problem"
- 2010-07-07 USTA response reveals problems with Armor and recommends replacement with Guardian or Riteway product
- 2010-08-09 ARMOR website reveals NINE installation limitations, of which at least 3-4 of these conditions were violated by S&S during installation:
- Do not install when temperature is below 70°F or when temperatures go below 60°F overnight
  - Do not install on overcast days (direct sunlight, not high temperatures, dries the adhesive best).
  - Do not install on dirty, damp, or cold surfaces.
  - Do not install on cracks that emit moisture.
- 2010-09-27 Photos taken to establish that drainage around the Tennis Courts is satisfactory
- 2010-10-12 Photos with dead spots outlined in chalk to document areas
- 2011-03-08 Letter from Town Attorney Ron Sneed to S & S demanding correction
- 2011-03-31 Response from S & S claims no fault